

| Bridge Name                    | Activity No.                | Maintenance Recommendations   | Priority                        | Target Year |
|--------------------------------|-----------------------------|---|---------------------------------|-------------|
| <b>FRISCO-01</b><br>West Main  | 306.05                      | Raise approach rail to meet current AASHTO/CDOT standards.  | High                            | 2023        |
|                                | 306.09                      | Raise bridge rail to meet current AASHTO/CDOT standards.  | High                            | 2023        |
|                                | 156.01                      | Seal crack and raveling in asphalt at both abutments.   | High                            | 2023        |
|                                | 358.03                      | Design and install scour counter measures per HEC-23 at exposed piles at abutments.                               | Medium                          | 2022        |
| <b>FRISCO-02</b>               | 353.21                      | Grind top slab, seal and place overlay.   | High                            | 2023        |
|                                | 200.31                      | Repair scaled wingwalls.  | High                            | 2024        |
|                                | 200.31                      | Repair spalls in culvert walls.   | High                            | 2024        |
| <b>FRISCO-03</b>               | 353.04                      | Seal concrete deck with epoxy sealer (or other) or apply waterproof membrane and pave with 2 inches of asphalt.   | High                            | 2024        |
|                                | 200.31                      | Patch spalls in girders.  | Medium                          | 2024        |
|                                | 206.01                      | Trim vegetation at northwest and southeast corners to improve visibility of bridge.                               | Low                             | 2023        |
| <b>FRISCO-04</b><br>4th Avenue | 152.02                      | Design and install scour counter measures per HEC-23 at outlet of culvert cells to prevent against further scour. | High                            | 2022        |
|                                | 356.02                      | Grind smooth or feather patch settled southwest approach sidewalk.  | High                            | 2023        |
|                                | 306.05                      | Install double nested flex beam at southeast rail transition to meet current AASHTO/CDOT standards.               | High                            | 2023        |
|                                | 353.2                       | Remove and reapply chip seal at peeled locations.   | High                            | 2024        |
|                                | 353.08                      | Reseal cracks in asphalt at approaches and repair asphalt at south approach.                                      | High                            | 2024        |
| City of Frisco                 | Total Bridges need repair 4 |   | Located In County of 117 SUMMIT |             |

